

~~SECRET~~*Sec Act 5-1-4***Office Memorandum • UNITED STATES GOVERNMENT****TO :** Chief, Records Management Staff**DATE:** 25 October 1957**FROM :** Acting Chief, Real Estate and
Construction Division**SUBJECT:** Addition to Storage Building, ^{25X1} Progress of
Work

1. According to reports received in this office, this project is now over 13 per cent complete and is progressing very nicely at this time. There was a time delay when rock was encountered during the excavation phase of the work. This phase is now substantially completed. Nearly all foundation work has been placed, and over 50 per cent of the concrete walls poured. It is the present intent to pour the first floor slab over the mechanical room around 8 November 1957. Utility work is progressing simultaneously with the erection of the structure.

2. The contract is now for 239 calendar days, starting 1 July 1957. This would set the completion date on or about 24 February 1958. Due to the slowness of the contractor in starting the project, the progress of the work is approximately one month behind what would be a normal schedule of progress to complete it on time. With good weather, some of this lag can be made up by the end of the project.

3. The original contract price was for ^{25X1}. One change order has been added to the contract in the amount of \$5,625.84, which makes a new total of . This change order covered primarily additional rock excavation costs. 25X1

4. I trust this is the information on the progress of the work you seek and as requested.

^{25X1}**Distribution:**

- Orig. & 1 - Addressee
- 1 - RECD (Project)
- 1 - RECD (Chrono)
- 1 - CEB (Chrono)

^{25X1}OL/RECD: :rvw/4543 (25 October 1957)~~SECRET~~